

**NAME OF WORK : Improvements to Roads and
Drains at Virupakshapura, Bhudha Jyothi Layout
Kodigenahalli , Maruthi Layout and Surrounding
Areas in Ward No. 09, Vidyaranyapura**

PMC

First and Final Bill

(Book No.01)



AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

To,

Date: 13-03-2023

ASSISTANT EXECUTIVE ENGINEER
VIDYARANYAPURA SUB DIVISION
BBMP
BANGALORE

AC - a/m
5/13/23
AEE (VRP) SD

Dear Sir,

Sub: M/s. Civil Pro Services for the work of "IMPROVEMENTS TO ROADS AND DRAINS AT VIRUPAKSHAPURA, BUDHA JYOTHI LAYOUT, KODIGEHALLI, MARUTHI LAYOUT AND SURROUNDING AREAS IN WARD NO.09 (VIDYARANYAPURA)"

Ref: 1. Work Order No: BBMP/EE/BTP/WO/63/2022-23
2. Job code: 009-22-000009

We are here with forwarding to Sri. K Shankar Reddy, No:18, K-No 370, 414, 413, 188, Bhuvaneshwarinagara, Bangalore-560024. First & Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs.4,74,77,236.00/- (Rs. Four Crore Seventy Four Lakhs Seventy Seven Thousand Two Hundred and Thirty Six Only).

Thanking you,

Yours faithfully,



For Civil pro

R. Karthik Rechan

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
CIVIL PRO

Attachments PMC Compliance report

5/13/23

22

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES



AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

NAME OF WORK:- Improvements to Roads and Drains at Virupakshapura, Bhudha Jyothi Layout Kodigenahalli , Maruthi Layout and Surrounding Areas in Ward No. 09, (Vidyaranyapura)

Name of Client : EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION, BBMP, BANGALORE

Contractor/ Agency : Sri. K Shankar Reddy, No:18, K No 370, 414, 413, 188, Bhuvaneshwarinagara, Bangalore-560024

Total Cost : Rs. 4,74,77,236/-

Date Of Inspection : 13-03-2023

Status Of Bill : First & Final Bill

In the Presence of : a) Assistant Engineer Byatarayanapura division, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S Civil pro

PMC COMPLIANCE REPORT		
Sl. No.	Description of work	Comments/Observations
3	Removing and refixing stone slabs of drains and pointing in CM (1:3) and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
4	Earth work excavation by manual means for drains, canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenances required to complete the work. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

623
AR-09
2

AEE (VRP) SD



M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES



AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

5	Providing granite slabs of selected quality roughly dressed having a size of 7.5cms thick and fixed in cement mortar (1:6) including fixing curing etc., complete and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing granite slabs of selected quality roughly dressed havinf a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing etc., complete. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
7	Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
8	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necessary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. M20 and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

2023-09-09

RE

AEE (VRP) SD



M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES



AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

9	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
10	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of all materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,complete. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
11	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of all materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
12	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necessary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

623
.. AB-09

R

AEE (VRP) SD



M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES



AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

13	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m ³ and minimum compressive strength of 4.00 N/mm ² conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
14	Supplying and fixing M15 grade precast cement concrete 600 x 300 x 150 mm Kerb Stone for Roadway, Sidewalls and gutters fixed with CM 1:3 fixed and finished in line and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
15	Painting Two Coats on New Concrete Surfaces Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
16	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In all kinds of soils upto 300 mm depth. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
17	Scarifying the existing bituminous road surface to a depth of 50 mm and disposal of scarified material by Mechanical Means using Hydraulic excavator with in all lifts and lead MORTH Specification and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

123
AE-09

28

AE (VRP) SD



M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES



18	Compaction of original ground by mechanical means including filling in depression occurring during rolling including cost of all labour, HOM complete as per specifications.	Work done upto the Billed Quantity and the Quality is satisfactory
19	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
20	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
22	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
23	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

623
AB-09

28

AEE (VRP) SD





AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

25	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.25 kg/m ² on the prepared bituminous surface cleaned with mechanical broom MORTH Specification and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
26	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 percent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
27	Road Marking with Hot Applied Thermoplastic Compound with Reflectorising Glass Beads on Bituminous Surface Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m ² area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35:2015. The finished surface to be level, uniform and free from streaks and holes and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
28	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 m ³ in volume and stock piling at designated locations and disposal of dismantled materials and stacking serviceable and unserviceable materials separately and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

AE-09

28

AEE (VRP) SD



M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES



AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

29	Construction of dry lean cement concrete Sub- base over a prepared sub-grade with coarse and fine aggregate conforming to IS: 383, the size of coarse aggregate not exceeding 25 mm, aggregate cement ratio not to exceed 15:1, aggregate gradation after blending to be as per table 600-1, cement content not to be less than 150 kg/ m ³ , optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver with electronic sensor, compacting with 8-10 t vibratory roller, finishing and curing and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
30	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, , primer, sealant , curing of concrete slabs for 14- days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete MORTH Specification No.1501 . as per the directions of the Engineer-in-charge of the work.	Work done upto the Billed Quantity and the Quality is satisfactory

63
AE-09

28

AE (VRP) SQ



M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES



AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

31	Cutting transverse contraction joints 3 to 4 mm wide and depth 60mm in concrete slab using concrete cutting machine with diamond studded saw within 48 hours of casting of bay / slab etc. complete including subsequent widening of the groove 8 to 10 mm. wide at top having depth of 15 mm. as directed by Engineer incharge. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
32	Providing to contraction joints polysuphide sealent (Pouring grade) confirming to BS : 5212 - 1989 into sawed groove widened at top for sealent reservoir of specified size and shape as per detailed drawing including fixing Polyethylene foam backer rod of required diameter (approx. 25% larger than the initial 3 mm.to 4 mm. joint) overlaid with bond breaking tape as per detailed drawing. Item includes cleaning the joints with water jet / air compressor and allowing joint to become thoroughly dry before sealent is applied and applying primer. (A) Contraction and longitudinal joints (15 mm. deep x 8mm.wide). and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
33	Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
34	Cost of Haulage Excluding Loading and Unloading Taking output 18 t load and lead 10 km = 180 t.km and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

103/PE-09

28

AEE (VRP) SD



M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES